

FIELD INSPECTION NOTES

Date: 03/14/2026

Inspector: R. Vasquez

Address: 4817 Oakmont Dr, Unit 3B

Portland, OR 97203

Property Type: Commercial / Mixed-Use

Permit #: BLD-2026-04481

STRUCTURAL OBSERVATIONS

- NE corner foundation: hairline crack observed
crack width: ~3mm (measured w/ feeler gauge)
crack length: approx 18in, diagonal pattern
- Load bearing wall (west side) - OK
- Floor joists 2nd floor - slight deflection noted
measured ~1/4in sag over 12ft span
- Roof truss connections: all appear secure
- Basement wall: efflorescence visible, no active leak

** could be
settling issue
- recheck in 6mo

INSPECTION CHECKLIST

☒ Foundation intact	PASS	☒ Plumbing rough-in	PASS
☒ Load bearing walls	PASS	☐ Fire stops installed	FAIL
☒ Roof structure	PASS	☒ Egress windows	PASS
☐ Electrical rough-in	FAIL	☒ Ventilation adequate	PASS

MEASUREMENTS & QUANTITIES

Item	Measurement	Notes
Ceiling height (1F)	9ft 2in	OK
Ceiling height (2F)	8ft 4in	OK - min 7ft6
Stairway width	36.5in	meets code
Handrail height	34in	min 34in - barely
Window sill (bedroom)	28in	need 24in max - FAIL
Concrete PSI test	700 psi	spec: 3000 min !!
Beam span (kitchen)	14ft 3in	<-- verify! 700 or 1000?? check load calcs

SUMMARY / NEXT STEPS

1. Electrical rough-in needs re-inspection after corrections
2. Fire stops must be installed before drywall
3. Window sill height in bedroom - must be corrected
4. Concrete PSI reading questionable - retest req'd